



PROJECT UPDATE 5/16/2019 Meeting Recap & Next Steps

Attendees:

MPQ: Father Kaluza, Carol Lutgen, Jeff Nadeau Don Zahler, Anne Smith

Kinghorn: John Kinghorn, John Olson

Schedule Update

W/O 5/15

- Stud walls completed
- Work on exterior brick continues – weather permitting

May 20 – June 15

- Eifs will be completed in 10 working days (weather permitting)
- Framing/drywall should be completed by 6/10
- Tile work will be completed on or around 6/15. Discussed option of using epoxy sealer for floors. Kinghorn will report back on incremental cost.
- Weather permitting: work on cul-de-sac continues with installation of sidewalks, curb, gutters and asphalt. School children will be re-routed around the building for Mass / lunch. (Last day of school is June 6)
- Color finishes / interior floors, tile, paint will be finalized.
- Stairs will be completed.
- Elevator will ship next week.

Other Items

- State Approval for kitchen plumbing:** Expect to have approval in 1 week. Once that is completed, the plumbing work will be completed and the floor poured in the kitchen.
- IT Network room:**
 - Kinghorn will install & paint fire-proof plywood in network room.
- **Water Softener** – John Kinghorn will provide 2 options and estimates for water softener for the campus.
- **Mailbox:** Still working to finalize location of mail box at next weeks' meeting so it can be ordered.
- **Electronic Message Board:** Permit will be sent to City of Rogers for approval. Brick has been ordered.
- Kinghorn will ensure final grading/site clean-up is done by Mid-July.
- **Adoration Chapel** – Confirmed location of Tabernacle

Next Meeting: Thursday, May 23 2:00 pm